Company:		Inspection date:	
Project:		Location:	
Inspected by:			

S.N	Scaffolding Inspection Checklist	Compliance		Findings
		Y	N	
1	Is the Scaffolding tag displayed at the access point? [OSHA Scaffold standards]			
	[BASE]			
2	Is the scaffold on a solid base?			
3	Does each stand have a base plate?			
4	Are sole plates of the correct dimension being used?			
5	Are free-standing tower scaffold steadied with guy wire according to regulations requirements for its heights? [OSHA Scaffold Components]			
6	Are safety cage needed around vertical ladder based on height according to std.			
7	Are perimeter placed on work surfaces (too board permanent and temporary heights) according to regulatory requirements?			
8	Are perimeter handrail height with a mid-rail around all work platforms according to regulatory requirements?			
9	Are rolling scaffold wheel brakes locked and outriggers extended to maintain maximum height of 3 times the smallest base dimensions? [Rolling Scaffold standards]			
10	Are top-rail based on height according to regulatory requirements?			
11	Are mid-rails installed approximately halfway b/n the top-rail and the platform surface?			
	[GEOMETRY]			
12	Are the standards vertical?			
13	Are the ledgers and transoms horizontal?			
14	Are the joints in the standards staggered?			
15	Are the joints in the ledgers staggered?			

16	Are the Transoms correctly spaced?			
	[PLATFORMS]			
17	Are the supporters correctly and evenly distributed?			
18	Are the overhang has the minimum standard size?			
19	Does the board doesn't have creaky sound?			
20	Are lapped boards safe?			
21	Are boards secure?			
	[BRACING]			
22	Is the ledger bracing fitted on alternate pairs of std. for the full height of the scaffold?			
23	Is the façade bracing fixed to the face of the scaffold at standard intervals?			
24	Is the façade bracing set at standard angle?			
	[TUBES AND FITINGS]			
25	Are the tubes and fittings used in good condition?			
26	Have the correct couplers been used?			
27	Are all fittings tightened sufficiently?			
28	Are check couplers fitted as required?			
	[ACCESS]			
29	Is access provided to the full height of the scaffold?			
30	Is the ladders positioned at standard angle?			
31	Is the head tied and the feet on a firm base?			
32	Do ladders rise in standard height above platforms?			
	[LOADING]			
33	Is the scaffold correct for its intended use?			
34	Are loads on the scaffold evenly distributed?			
35	Are stacked materials secure?			
	[TIES]			
36	Are sufficient ties used in accordance with safety regulation?			
37	Are ties fixed with a double coupler?			
38	Are ties fixed on both inner and outer ledgers based on the standards?			

	[Guard Rails and Toe Boards]			
39	Are the rails fixed at least 950mm above the platform?			
40	Is the rail fixed a maximum of 470mm above the toe board?			
41	Are toe boards fitted to all platforms and at least 150mm and secure?			
	[Scaffolds Tag]			
42	Is the scaffolding tag displayed at the access point?			
43	Has the front of the scaffolding tag been completed correctly?			
44	Have the inspection been written in and signed by the authorized person?			

Company:		Inspection date:	
Project:		Location:	
Inspected by:			

S.N	1.7. First Aid/CPR/AED Checklist	Compliance		Findings
		Y	N	
1	Is there a written First Aid program or other written guidance on responding to employee injuries at the facility?			
2	Have employees been trained on First Aid/CPR/AED techniques suitable to the specific workplace hazards present?			
3	Are employees offered First Aid/CPR/AED refresher courses on first aid skills and knowledge?			
4	Are First Aid Kits in vehicles or at company facilities placed in locations where they will be readily available when needed?			
5	Are the contents of First Aid Kits inspected at least annually to ensure that the items are usable and all required items are present in the kit?			
6	Are universal precautions followed by First Aid providers potentially exposed to blood and body fluids while rendering aid?			
7	Is an eye wash safety shower available where the eyes or body parts of any person may be exposed to injurious corrosive materials?			

Company:		Inspection date:	
Project:		Location:	
Inspected by:			

S.N	1.8. Hot Work and Welding Inspection Checklist	Compliance		Findings
		Y	N	
1	Are only authorized and trained personnel permitted to use welding, cutting or brazing equipment?			
2	Are all valve protectors always placed on cylinders when the cylinders are not in use or connected for use?			
3	Are cylinders located or stored in areas where they will not be damaged by passing or falling objects or subject to tampering by unauthorized persons?			
4	Are cylinders legibly marked to clearly identify the gas contained?			
5	Are fuel gas cylinders and oxygen cylinders separated by distance, fire resistant barriers, etc., while in storage?			
6	Are empty compressed gas cylinders appropriately marked & their valves closed?			
7	When welding is done on metal walls, are precautions taken to protect combustibles on the other side?			

Company:		Inspection date:	
Project:		Location:	
Inspected by:			

S.N	1.9 Hoist and Crane Inspection Checklist	Compliance		Findings
		Y	N	
1	Ensure load rating is marked on each side of the crane or hoist and legible from the floor?			
2	Are warning labels clean and legible?			
3	Are hooks free from deformation, cracks, bends, and excessive thread damage?			
4	Is hook safety latch in place and functioning properly?			
5	Are hook attachment and securing means checked?			
6	Are hoist chains and end connections checked for wear, broken, strands, etc.			
7	Are placement of end stop checked?			
8	Are pendant controls operating properly and moving in the right direction?			
9	Are all functional operating mechanisms checked for maladjustment and unusual sound?			
10	Are lines, tanks, valves, drain pumps, and other parts of hydraulic system checked for deterioration or leakage?			
11	Are hoist, bridge, and trolley braking system checked for proper operation?			
12	Are the limit devices and switch checked for proper functioning without a load on the hook?			

Company:		**Inspection date:**	
Project:		**Location:**	
Inspected by:			

S.N	2.0. Concrete Casting Work Safety Inspection Checklist	Compliance		Findings
		Y	N	
1	Are the Form-work installation checked and approved by the third party? Check (Dimensions, tolerances, bracing, location of props, tightness, of form-work)			
2	Are the reinforcement works checked and approved by the Structural Engineer?			
3	Are the Levels of concreting checked by using available instruments?			
4	Are safe benches, walkways, scaffolds, & platforms provided for casting at height?			
5	Are Handrails, mid-rails and kickboards in place and secure?			
6	Are all PPE's and Fall protection systems in place?			
7	Are all Tools, equipment, and machinery needed for casting available prior to the day of casting?			
8	Are casting operation sequences planned by the right person?			
9	Are a concrete safety logbook used?			
10	Are adequate lighting and ventilation system provided?			
11	Are concrete washout water, collection, containment, and disposal available?			

Company:		Inspection date:	
Project:		Location:	
Inspected by:			

S.N	2.1. Excavation and Trenching Safety Checklist	Compliance		Findings
		Y	N	
1	Are Excavations, adjacent areas and protective systems inspected daily before start of work?			
2	Are employees protected from loose rock or soil that could pose a hazard by falling or rolling into excavation?			
3	Are hard hats worn by all employees?			
4	Do spoils, materials, and equipment sit back at least two feet from the edge of excavation?			
5	Are barriers provided at all remotely location excavations, wells, pits, shafts?			
6	Are walkways and bridges over excavations for feet or more in depth equipped with standard guardrails and toe boards?			
7	Is warning system established when mobile equipment is operating near the edge of excavation?			
8	Are employees prohibited from passing under suspended loads?			
9	Are workers and machinery protected from Traffic?			
10	Excavation greater than 20 feet in depth have engineered protection system?			
11	Are adequate signs posted?			
12	Do Barricades, Shoring, and Trenching maintained?			

Company:		Inspection date:	
Project:		Location:	
Inspected by:			

S.N	2.2. Demolishing Work Safety Inspection Checklist	Compliance		Findings
		Y	N	
1	Do Site Safety Plan developed for demo task?			
2	Have Environmental survey performed by qualified, licensed professional?			
3	Has all plumbing and HVAC piping been shut off, drained or safely cut and capped?			
4	Has all electrical been de-energized for safe removal?			
5	Do all personnel have the appropriate PPE for the demo task?			
6	Will this task create any silica based dust and other chemicals and equipment?			
7	If yes, prior to Demolish, remove and properly dispose of: • Asbestos-containing material • Lead-based paint • Mercury-containing devices/equipment • PCB-containing equipment/material • Chemical wastes/products • Used electronics and batteries • A.C. and refrigeration equipment			
8	Are there any unique or heavy items that might require mechanical assistance?			
9	Do proper disposal of any waste waters, contaminated soil, and demolition debris arranged?			